

Improvements To Roads And RCC Drains at
Brundhavana College Road Vinayakanagara
Shivapura and Surrounding Area in

Ward No 05

First and Final Bill

PMC



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

To,

Date: 22-01-2021

ASSISTANT EXECUTIVE ENGINEER
BYATARAYANAPURA SUB DIVISION,
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Civil Pro Services for the work of "IMPROVEMENTS TO ROADS AND RCC DRAINS AT BRUNDHAVANA COLLEGE ROAD VINAYAKANAGARA SHIVAPURA AND SURROUNDING AREA IN WARD NO 05".

Ref: 1. Work Order No: BBMP/EE/BTP/WO/131/2020-21
2. Job code: 005-20-000088

We are here with forwarding to M/s Sathya Constructions, (Prop) R Satheesh, No:600, Down Bazaar Road, Yelahanka, Bangalore-64. First & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs.4,42,93,379.70 /- (Rs. Four Crore Forty Two Lakhs Ninety Three Thousand Three Hundred Seventy Nine and Seventy Paise Only).

Thanking you,

Yours faithfully,

For Civil Pro



R. K. R.
R. KARTHIK RECHAN
AUTHORIZED SIGNATORY
CIVIL PRO

Attachments PMC Compliance report

*As per ward No 5
Sathya Construction
5088*

*Assistant Executive Engineer
Byatarayanapura Sub Division
BBMP Bangalore-560024*

M : 9972924526 | Tel : 9972924526 | B.B.M.P Bangalore-560024 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

**NAME OF WORK:-Improvements to Roads and RCC Drains at Brundhavana College Road
Vinayakanagara Shivapura and Surrounding Area in Ward No 05**

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

Contractor/ Agency: M/s Sathya Constructions, (Prop) R Satheesh, No:600, Down Bazaar Road, Yelahanka, Bangalore-64

Tender Contract Price Rs .4,42,93,379.70/-

Date Of Inspection : 22-01-21

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer, Byatarayanapura Sub division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S Civil Pro, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	Description of work	Comments/Observations
3	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and laying Plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @ 0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days Including cost of materials, labour, HOM curing form work, Scaffolding and Centering complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory

22.01.21
22.01.21
22.01.21

22.01.21
22.01.21
22.01.21



MP 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

7	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs. With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machine mixed, well compacted for wall and Bottom including centering shuttering, cost of materials, HOM of Machinery, Curing Etc., Complete Excluding cost of Steel as per month MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
9	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc ,complete as per specifications and direction of site engineer in charge. (Data Rate)	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc ,complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
12	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
13	Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024



M: 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

15	Compaction of original ground by mechanical means including filling in depression occurring during rolling including cost of all labour, HOM complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
16	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
17	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
18	Cleaning the existing WBM Road surface including removing of binding materials and other foreign matter with wire brushes and small picks sweeping with brooms or soft brushes and finally dusting with old gunny bags and bar or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
19	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
20	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory

20. 25/10/2017
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

20. 25/10/2017
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

21	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
22	Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
23	Providing and laying Bituminous Concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
24	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications and direction of site engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory

22.05.2024
22.05.2024
22.05.2024

22.05.2024
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M P Bangalore-560024



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |